

Item # 60
Date: 2/10/25



▶ 5525 Merle Hay Road | Suite 200
Johnston, IA 50131
Main 515.278.2913 + Fax 713.965.0044
▶ HRGREEN.COM

February 10, 2025

Mr. Jordan Cook
City Administrator
City of Nevada
1209 6th Street
Nevada, IA 50201

Re: Nevada WWTF Improvements – Phase 2: Recommendation on Contractor's Application for Payment No. 40

Dear Jordan:

Attached is an electronic copy of Payment Application No. 40 from Williams Brothers Construction Inc. (WBCI) for the Nevada WWTF Improvements – Phase 2 project. Items included in this application are summarized as follows:

- **General Requirements:** No work completed this period;
- **Site Work:** No work completed this period;
- **120-Administration Maintenance Building:** Generator/ATS, Fire Alarm;
- **210-Headworks:** No work completed this period;
- **320-Oxidation Ditches:** No work completed this period;
- **320-Oxidation Ditches Flow Splitter:** No work completed this period;
- **350-Secondary Treatment Building:** No work completed this period;
- **360-Secondary Treatment Chemical Storage Building:** Stored Materials;
- **380-Secondary Clarifiers:** No work completed this period;
- **390-Return Pump Station:** Stored Materials;
- **420-UV Disinfection Building:** No work completed this period;
- **520-Aerobic Digesters:** No work completed this period;
- **550-Solids Processing Building:** Stored Materials;
- **570-Biosolids Pumping Building:** No work completed this period;
- **580-Biosolids Storage Tanks:** No work completed this period;
- **CO-5:** RFP-09R2 (Private well build-out)

The total for Pay Application No. 40 is \$175,143.47.

As of this Pay Application, WBCI has been paid approximately 94% of the current contract price (not including retainage withheld). As of this Pay Application, approximately all of the time has been used. WBCI is completing tornado damage repairs to achieve substantial completion and proceed with startup; however, delays with Phase 3 will impact the ability to complete the Work.

We have reviewed Payment Application No. 40. We have verified that most all certified payroll records for the corresponding pay application period are received and conforming. There have been no issues with certified payroll compliance to date.



Therefore, we recommend full payment of Payment Application No. 40 as submitted by Williams Brothers Construction Inc. Please execute the pay application and distribute copies to all parties.

If you have any questions regarding this payment application, please feel free to contact me at (515) 657-5304.

Sincerely,

HR GREEN, INC.

A handwritten signature in blue ink, appearing to read 'Michael Roth'.

Michael Roth, P.E.
Senior Project Manager

Enclosure

Cc : Kerin Wright, City (via email)
Harold See, City (via email)
Kurtis Knapp, WBCI (via email)
Jacob Lee, WBCI (via email)

APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: City of Nevada
 >> 1209 6th Street Nevada, IA 50201 Telephone: Nevada, IA 50201 Fax:

PROJECT Nevada WWTF Improvements Phase 2
 62512 270th Street Nevada, IA 50201

Application No. 40
Period To: January 31, 2025
PROJECT NOS.:

Distribution to: OWNER ENGINEER CONTRACTOR

FROM CONTRACTOR: Williams Brothers Construction Inc. VIA ENGINEER HR Green Inc.
 P.O. Box 1366 Peoria, Illinois 61654
 Ph 309/688-0416; Fax 309/688-0891
 email -- (Jacob.Lee)@wbci.us

Phone: 515-278-2913 Fax: 525 Merle Hay Road, Suite 200 Johnston, IA 50131
 App'l date: January 31, 2025
 Contract date: Substantial completion date: **Invoice 1 25 542 40**

CONTRACTOR'S APPLICATION FOR PAYMENT
 Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

CONTRACTOR: Williams Brothers Construction Inc.
By: *Jacqueline Smith* Date: January 31, 2025
 Jacqueline Smith, Treasurer
 State of Illinois
 County of Peoria
 Subscribed and sworn to before me this day of January 31, 2025

1. ORIGINAL CONTRACT SUM 35,850,000.00
 2. Net Change by Change Orders 297,555.27
 3. CONTRACT SUM TO DATE (LINE 1 +2) 36,147,555.27
 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G702) 35,723,060.23
 5. RETAINAGE:
 a. 5 % of 100% of Contract (1,766,565.13)
 b. 5 % of Stored Material (19,587.88)
 Total Retainage (Line 5a + 5b or (Columns D + E on G703) 0.00
 Total in Column I of G703 (1,786,153.01)
 6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total) 33,936,907.22
 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (33,761,763.75)
 (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE 175,143.47
 9. BALANCE TO FINISH, INCLUDING RETAINAGE 2,210,648.05
 (Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	115,023.27	
Total approved this Month	182,532.00	
TOTAL	297,555.27	0.00
NET CHANGES by Change Order		297,555.27

AMOUNT CERTIFIED 175,143.47
 (Attach explanation if amount certified differs from the amount applied for. Initial all figures on this application and on the Continuation Sheet that changed to conform to the amount certified.)
Engineer: HR Green
Michael Potts Date: 2/5/25

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this contract.

CONTINUATION SHEET										Application No. 40	PER. TO: January 31, 2025	ENGINEERS PROJECT NO. 0.00																																													
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58
Spec	Draw	QTY	UNIT	DESCRIPTION	SUBMITTER	SCHEDULED	WORK COMPLETED THIS PERIOD	TOTAL COMPLETED	PERCENTAGE COMPLETE	BALANCE TO FINISH	RETAINAGE																																														
7	DIM #01	General Requirements	Concrete Sidewalk Unit Price	Williams Brothers Construction	65,000.00	62,318.00		62,318.00	96%	2,682.00	3,115.90																																														
8	01	0000	Demobilization	Williams Brothers Construction	75,000.00	71,250.00		71,250.00	95%	3,750.00	3,562.50																																														
9	01	0000	Submittal Exchange	Williams Brothers Construction	18,000.00	18,000.00		18,000.00	100%	0.00	900.00																																														
10	01	0000	Mobilization	Williams Brothers Construction	1,434,000.00	1,434,000.00		1,434,000.00	100%	0.00	71,700.00																																														
11	01	0000	Mobilization	J & K Contracting	155,925.00	155,925.00		155,925.00	100%	0.00	7,796.25																																														
12	01	0000	Mobilization	Tobin Brothers	30,000.00	30,000.00		30,000.00	100%	0.00	1,500.00																																														
13	01	0000	Mobilization	Williams Brothers Construction	1,672,139.72	1,672,139.72		1,672,139.72	100%	0.00	83,606.99																																														
14	01	0000	Bond / Insurance	M/L Alpha Landscapes	42,000.00	35,700.00		35,700.00	85%	6,300.00	1,785.00																																														
15	01	58713	Silt Fence/Ditch Check Installation	M/L Alpha Landscapes	3,500.00	0.00		0.00	0%	3,500.00	0.00																																														
16	01	58713	Silt Fence/Ditch Check Removal	M/L Alpha Landscapes	100,000.00	100,000.00		100,000.00	100%	0.00	5,000.00																																														
17	0000	General Conditions and Mobilization	Engineering Study	Con-Struct, Inc.	9,550.00	9,550.00		9,550.00	100%	0.00	477.50																																														
18	26	0000	Equipment	CEC Electric	75,050.00	75,050.00		75,050.00	100%	0.00	3,752.50																																														
19	26	0000	Freight	CEC Electric	14,750.00	14,750.00		14,750.00	100%	0.00	737.50																																														
20	26	0000	Mobilization & Trailer	CEC Electric	44,250.00	44,250.00		44,250.00	100%	0.00	2,212.50																																														
21	26	0000	Vehicle and General Expense	CEC Electric	44,250.00	44,250.00		44,250.00	100%	0.00	2,212.50																																														
22	26	0000	Rebar	MFL Ambassador Steel Fabrications	1,500.00	1,500.00		1,500.00	100%	0.00	75.00																																														
23	03	0000	Concrete	M Central Iowa Ready Mix	1,364.88	1,364.88		1,364.88	100%	0.00	68.25																																														
24	03	0000	Retaining Wall	Williams Brothers Construction	11,455.50	11,455.50		11,455.50	100%	0.00	571.78																																														
25	03	0000	Entrance Sign	Williams Brothers Construction	3,832.00	3,832.00		3,832.00	100%	0.00	191.60																																														
26	03	0000	Construction Entrance and Check Dams	Con-Struct, Inc.	6,000.00	6,000.00		6,000.00	100%	0.00	300.00																																														
27	03	0000	Construction Entrance and Check Dams	Con-Struct, Inc.	6,000.00	6,000.00		6,000.00	100%	0.00	300.00																																														
28	0000	7" Concrete Pavement	Con-Struct, Inc.	370,000.00	370,000.00		370,000.00	100%	0.00	18,500.00																																															
29	0000	Roadway Subbase	Con-Struct, Inc.	260,000.00	260,000.00		260,000.00	100%	0.00	13,000.00																																															
30	0000	Roadway Subbase	Con-Struct, Inc.	88,000.00	88,000.00		88,000.00	100%	0.00	4,400.00																																															
31	0000	Roadway Subbase	Con-Struct, Inc.	78,000.00	78,000.00		78,000.00	100%	0.00	3,900.00																																															
32	0000	Roadway Subbase	Con-Struct, Inc.	27,000.00	27,000.00		27,000.00	100%	0.00	1,350.00																																															
33	0000	Roadway Subdrain	Con-Struct, Inc.	30,000.00	30,000.00		30,000.00	100%	0.00	1,500.00																																															
34	0000	Roadway Subdrain	Con-Struct, Inc.	117,000.00	117,000.00		117,000.00	100%	0.00	5,850.00																																															
35	0000	Topsoil Spread	Con-Struct, Inc.	240,000.00	240,000.00		240,000.00	100%	0.00	12,000.00																																															
36	0000	Mass Excavation	Con-Struct, Inc.	8,194.00	8,194.00		8,194.00	100%	0.00	409.70																																															
37	0000	Structural Precast Concrete	M Mid-States Concrete Industries	1,560.00	1,560.00		1,560.00	100%	0.00	78.00																																															
38	03	4100	Metal Fabrications	M Williams Brothers Construction	48,873.26	48,873.26		48,873.26	100%	0.00	2,443.66																																														
39	03	4100	Metal Fabrications	M Breuer Metal Craftsmen, Inc.	28,083.00	28,083.00		28,083.00	100%	0.00	1,404.15																																														
40	05	5000	Metal Fabrications	L Williams Brothers Construction	117,800.00	117,800.00		117,800.00	100%	0.00	5,890.00																																														
41	05	5000	Metal Fabrications	L&M J & K Contracting, LLC	17,637.00	17,637.00		17,637.00	100%	0.00	881.85																																														
42	22	0500	FIRE MAIN, 6 IN	L J & K Contracting, LLC	24,013.00	24,013.00		24,013.00	100%	0.00	1,200.65																																														
43	22	0500	FIRE HYDRANT ASSEMBLY	M J & K Contracting, LLC	7,000.00	7,000.00		7,000.00	100%	0.00	350.00																																														
44	22	0500	FIRE HYDRANT ASSEMBLY	L&M J & K Contracting, LLC	94,500.00	94,500.00		94,500.00	100%	0.00	4,725.00																																														
45	22	0500	GATE VALVE, 6 IN	L&M J & K Contracting, LLC	3,750.00	3,750.00		3,750.00	100%	0.00	187.50																																														
46	22	0500	WB, 2 IN & 4 IN	L&M J & K Contracting, LLC	98,700.00	98,700.00		98,700.00	100%	0.00	4,935.00																																														
47	22	0500	GATE VALVE, 4 IN	L&M J & K Contracting, LLC	90,000.00	90,000.00		90,000.00	100%	0.00	4,500.00																																														
48	22	0500	POTABLE WATER, 2 IN	L&M J & K Contracting, LLC	6,000.00	6,000.00		6,000.00	100%	0.00	300.00																																														
49	22	0500	SITE INT DRAIN SD	L&M J & K Contracting, LLC	7,840.00	7,840.00		7,840.00	100%	0.00	392.00																																														
50	22	0500	1" FERRIC FEED SANI-360	L&M J & K Contracting, LLC	17,600.00	17,600.00		17,600.00	100%	0.00	880.00																																														
51	22	0500	1" MICRRO-C FEED 350-360	L&M J & K Contracting, LLC	10,640.00	10,640.00		10,640.00	100%	0.00	532.00																																														
52	22	0500	2" EM	L&M J & K Contracting, LLC	31,500.00	31,500.00		31,500.00	100%	0.00	1,575.00																																														
53	22	0500	3" PERM 520-550 X2	L&M J & K Contracting, LLC	31,500.00	31,500.00		31,500.00	100%	0.00	1,575.00																																														
54	22	0500	4" WAS	L&M J & K Contracting, LLC	12,600.00	12,600.00		12,600.00	100%	0.00	630.00																																														
55	22	0500	4" SCLM 550-350	L&M J & K Contracting, LLC	3,720.00	3,720.00		3,720.00	100%	0.00	186.00																																														
56	22	0500	4" SAN 120-SAN04 X 2	L&M J & K Contracting, LLC	561.00	561.00		561.00	100%	0.00	28.05																																														
57	22	0500	4" SAN 120-SAN04 X 2	L&M J & K Contracting, LLC	561.00	561.00		561.00	100%	0.00	28.05																																														
58	22	0500	4" DSL 570-6" DRAIN	L&M J & K Contracting, LLC	561.00	561.00		561.00	100%	0.00	28.05																																														
59	22	0500	PLUG VALVE, 4 IN	L J & K Contracting, LLC	561.00	561.00		561.00	100%	0.00	28.05																																														

CONTINUATION SHEET										Application No. 40		PER. TO: January 31, 2025		ENGINEERS' PROJECT NO.:		0.00	
Nevada WWTF										APPL. DATE: January 31, 2025		TOTAL COMPLETION		BALANCE		RETAINAGE	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Spec	Sec.	Unit	NO.	DESCRIPTION	SUPPLIER/	CONTRACTOR	QUANTITY	UNIT PRICE	TOTAL	PERIOD	MATERIALS	STORAGE	TOTAL	%	COMPLETE	TO FINISH	TO FINISH
423	07	2500	350	Weather Barrier	M	Williams Brothers Construction		2,877.00	2,877.00				2,877.00	100%	100%	0.00	143.85
424	07	2500	350	Weather Barrier	L	Williams Brothers Construction		1,859.00	1,859.00				1,859.00	100%	100%	0.00	92.95
425	07	5400	350	Thermoplastic Membrane Roofing	M	Central States Roofing		8,700.00	8,700.00				8,700.00	100%	100%	0.00	433.00
426	07	5400	350	Thermoplastic Membrane Roofing	L	Central States Roofing		9,500.00	9,500.00				9,500.00	100%	100%	0.00	475.00
427	07	6200	350	Sheet Metal Flashing and Trim	M	Central States Roofing		1,200.00	1,200.00				1,200.00	100%	100%	0.00	60.00
428	07	6200	350	Sheet Metal Flashing and Trim	L	Central States Roofing		3,200.00	3,200.00				3,200.00	100%	100%	0.00	160.00
429	08	1116	350	Aluminum Doors and Frames	M	East Moline Glass		12,003.00	12,003.00				12,003.00	100%	100%	0.00	600.15
430	08	1116	350	Aluminum Doors and Frames	L	East Moline Glass		993.00	993.00				993.00	100%	100%	0.00	177.60
431	08	4313	350	Aluminum-Framed Storefronts	M	East Moline Glass		1,201.00	1,201.00				1,201.00	100%	100%	0.00	49.65
432	08	4313	350	Aluminum-Framed Storefronts	L	East Moline Glass		892.00	892.00				892.00	100%	100%	0.00	60.05
433	08	8113	350	Floor Hatches	M	Holiday Products		400.00	400.00				400.00	100%	100%	0.00	44.60
434	08	8113	350	Floor Hatches	L	Williams Brothers Construction		522.00	522.00				522.00	100%	100%	0.00	20.00
435	08	8000	350	Glazing	M	East Moline Glass		330.00	330.00				330.00	100%	100%	0.00	26.10
436	08	8000	350	Glazing	L	East Moline Glass		537.00	537.00				537.00	100%	100%	0.00	16.50
437	09	2116	350	Gypsum Board Assemblies	M	Baker Interior Systems		946.00	946.00				946.00	100%	100%	0.00	26.85
438	09	2116	350	Gypsum Board Assemblies	L	Baker Interior Systems		917.00	917.00				917.00	97%	97%	29.00	43.85
439	09	5100	350	Acoustical Ceiling	M	Baker Interior Systems		3,465.50	3,465.50				3,465.50	100%	100%	0.00	173.28
440	09	5100	350	Acoustical Ceiling	L	Baker Interior Systems		2,235.50	2,235.50				2,235.50	60%	60%	894.00	67.08
441	09	9000	350	Paints and Coatings	M/L	RP Coatings		32,000.00	32,000.00				32,000.00	100%	100%	0.00	1,600.00
442	22	350	RAS/WAS Piping	M	Tobin Brothers		157,000.00	157,000.00				157,000.00	100%	100%	0.00	7,850.00	
443	22	350	RAS/WAS Piping	L	Tobin Brothers		84,000.00	84,000.00				84,000.00	95%	95%	4,000.00	4,200.00	
444	22	350	Micro Feed	M	Tobin Brothers		2,000.00	2,000.00				2,000.00	0%	0%	2,000.00	0.00	
445	22	350	Micro Feed	L	Tobin Brothers		3,000.00	3,000.00				3,000.00	0%	0%	3,000.00	0.00	
446	22	0500	350	Basic Mechanical Requirements	M	MJ O'Connor Mechanical		5,500.00	5,500.00				5,500.00	100%	100%	0.00	275.00
447	22	0500	350	Basic Mechanical Requirements	L	MJ O'Connor Mechanical		10,430.00	10,430.00				10,430.00	100%	100%	0.00	521.50
448	22	0529	350	Hanger and Supports	M	MJ O'Connor Mechanical		650.00	650.00				650.00	100%	100%	0.00	32.50
449	22	0529	350	Hanger and Supports	L	MJ O'Connor Mechanical		1,000.00	1,000.00				1,000.00	100%	100%	0.00	50.00
450	22	0553	350	ID for Plumbing Pipe/Equipment	M	MJ O'Connor Mechanical		1,625.00	1,625.00				1,625.00	0%	0%	1,625.00	0.00
451	22	0553	350	ID for Plumbing Pipe/Equipment	L	MJ O'Connor Mechanical		840.00	840.00				840.00	0%	0%	840.00	0.00
452	22	0719	350	Plumbing Piping Insulation	M	MJ O'Connor Mechanical		1,545.00	1,545.00				1,545.00	100%	100%	0.00	77.25
453	22	0719	350	Plumbing Piping Insulation	L	MJ O'Connor Mechanical		2,970.00	2,970.00				2,970.00	100%	100%	0.00	148.50
454	22	1005	350	Plumbing Piping	M	MJ O'Connor Mechanical		2,100.00	2,100.00				2,100.00	100%	100%	0.00	105.00
455	22	1005	350	Plumbing Piping	L	MJ O'Connor Mechanical		13,510.00	13,510.00				13,510.00	100%	100%	0.00	675.50
456	22	1006	350	Plumbing Piping Specialties	M	MJ O'Connor Mechanical		13,680.00	13,680.00				13,680.00	100%	100%	0.00	684.00
457	22	1006	350	Plumbing Piping Specialties	L	MJ O'Connor Mechanical		6,125.00	6,125.00				6,125.00	100%	100%	0.00	306.25
458	22	3000	350	Plumbing Equipment	M	MJ O'Connor Mechanical		19,070.00	19,070.00				19,070.00	100%	100%	0.00	953.50
459	22	3000	350	Plumbing Equipment	L	MJ O'Connor Mechanical		2,945.00	2,945.00				2,945.00	100%	100%	0.00	147.25
460	22	3000	350	Plumbing Fixtures	M	MJ O'Connor Mechanical		6,375.00	6,375.00				6,375.00	100%	100%	0.00	318.75
461	22	3000	350	Plumbing Fixtures	L	MJ O'Connor Mechanical		2,460.00	2,460.00				2,460.00	100%	100%	0.00	123.00
462	23	0593	350	TAB for HVAC	M	MJ O'Connor Mechanical		6,560.00	6,560.00				6,560.00	0%	0%	6,560.00	0.00
463	23	0713	350	Duct Insulation	M	MJ O'Connor Mechanical		830.00	830.00				830.00	100%	100%	0.00	41.50
464	23	0713	350	Duct Insulation	L	MJ O'Connor Mechanical		1,910.00	1,910.00				1,910.00	100%	100%	0.00	95.50
465	23	0993	350	Sequence of Operation for HVAC	M	MJ O'Connor Mechanical		1,950.00	1,950.00				1,950.00	100%	100%	0.00	97.50
466	23	0993	350	Sequence of Operation for HVAC	L	MJ O'Connor Mechanical		1,680.00	1,680.00				1,680.00	100%	100%	0.00	84.00
467	23	1223	350	Facility Natural Gas Piping	M	MJ O'Connor Mechanical		5,575.00	5,575.00				5,575.00	100%	100%	0.00	278.75
468	23	1223	350	Facility Natural Gas Piping	L	MJ O'Connor Mechanical		11,560.00	11,560.00				11,560.00	100%	100%	0.00	578.00
469	23	2300	350	Refrigerant Piping	M	MJ O'Connor Mechanical		2,680.00	2,680.00				2,680.00	100%	100%	0.00	134.00
470	23	2300	350	Refrigerant Piping	L	MJ O'Connor Mechanical		2,015.00	2,015.00				2,015.00	89%	89%	215.00	90.00
471	23	3100	350	HVAC Ducts and Casings	M	MJ O'Connor Mechanical		11,735.00	11,735.00				11,735.00	100%	100%	0.00	586.75
472	23	3100	350	HVAC Ducts and Casings	L	MJ O'Connor Mechanical		12,720.00	12,720.00				12,720.00	100%	100%	0.00	636.00
473	23	3300	350	Air Duct Accessories	M	MJ O'Connor Mechanical		1,780.00	1,780.00				1,780.00	100%	100%	0.00	89.00
474	23	3300	350	Air Duct Accessories	L	MJ O'Connor Mechanical		1,670.00	1,670.00				1,670.00	100%	100%	0.00	83.50

CONTINUATION SHEET										Application No. 40	PER. TO: January 31, 2025	ENGINEERS' PROJECT NO.:	January 31, 2025	0.00		
1	2	3	4	Spec	Unit	Description	SCHED/LE	SUB/CONTRACTOR	NO. SCHED/LE	PREV. APPL.	WORK COMPLETED THIS PERIOD	MATERIALS STORED	TOTAL ON/IN & STORED	Complete %	BALANCE TO FINISH	REMARKS
475	23	3423	350	HVAC	Power Ventilators	M	MJ O'Connor Mechanical	4,455.00	4,232.25	222.75	100%	4,455.00	0.00	222.75		
476	23	3423	350	HVAC	Power Ventilators	L	MJ O'Connor Mechanical	2,060.00	1,960.00	100.00	95%	1,960.00	100.00	98.00		
477	23	3700	350	Air	Outlets and Inlets	M	MJ O'Connor Mechanical	4,680.00	4,680.00	100%	100%	4,680.00	0.00	234.00		
478	23	3700	350	Air	Outlets and Inlets	L	MJ O'Connor Mechanical	1,200.00	1,200.00	100%	100%	1,200.00	0.00	60.00		
479	23	6213	350	Packaged	Air-Cooled Condensers	M	MJ O'Connor Mechanical	19,175.00	18,216.25	95%	92%	18,216.25	958.75	910.81		
480	23	6213	350	Packaged	Air-Cooled Condensers	L	MJ O'Connor Mechanical	2,525.00	2,320.00	92%	100%	2,320.00	205.00	116.00		
481	23	7433	350	Packaged	Make-Up Air Units	M	MJ O'Connor Mechanical	19,350.00	19,350.00	100%	100%	19,350.00	0.00	967.50		
482	23	7433	350	Packaged	Make-Up Air Units	L	MJ O'Connor Mechanical	2,830.00	2,415.00	85%	100%	2,415.00	415.00	120.75		
483	23	8101	350	Terminal	Heat Transfer Units	M	MJ O'Connor Mechanical	5,690.00	5,690.00	100%	100%	5,690.00	0.00	284.50		
484	23	8101	350	Terminal	Heat Transfer Units	L	MJ O'Connor Mechanical	2,250.00	2,250.00	100%	100%	2,250.00	0.00	112.50		
485	23	8127	350	Split	Systems AC Units	M	MJ O'Connor Mechanical	19,175.00	19,174.94	100%	100%	19,174.94	0.06	958.75		
486	23	8127	350	Split	Systems AC Units	L	MJ O'Connor Mechanical	2,415.00	2,295.00	95%	100%	2,295.00	120.00	114.75		
487	22	0523	350	Process	Valves	M	Mellen & Associates	82,666.71	82,666.71	100%	100%	82,666.71	0.00	4,133.34		
488	22	350	Chemical	Piping		M	Tobin Brothers	9,000.00	9,000.00	100%	98%	9,000.00	200.00	450.00		
489	22	350	Chemical	Piping		L	Tobin Brothers	32,500.00	30,500.00	94%	100%	30,500.00	2,000.00	1,322.00		
490	26	0000	350	Lighting		M	CEC Electric	8,850.00	8,850.00	100%	100%	8,850.00	0.00	442.50		
491	26	0000	350	Lighting		L	CEC Electric	3,510.00	3,510.00	100%	100%	3,510.00	0.00	175.50		
492	26	0000	350	Lighting	Protection	M	CEC Electric	19,035.00	19,035.00	100%	100%	19,035.00	0.00	951.75		
493	28	1000	350	Access	Control/Video Surveillance	M	Strauss Security Solutions	14,991.54	14,991.54	100%	100%	14,991.54	0.00	749.58		
494	31	1000	350	Excavation		M	Con-Struct, Inc.	4,000.00	4,000.00	100%	100%	4,000.00	0.00	200.00		
495	31	1000	350	Excavation		L	Con-Struct, Inc.	25,000.00	25,000.00	100%	100%	25,000.00	0.00	1,250.00		
496	33	3216	350	Packaged	Grinder Pump Station	M	Iowa Pump Works	7,450.00	7,450.00	100%	100%	7,450.00	0.00	372.50		
497	33	3216	350	Packaged	Grinder Pump Station	L	Williams Brothers Construction	6,500.00	6,500.00	100%	100%	6,500.00	0.00	325.00		
498	41	2223	350	Hoist	and Monorail System	M/L	Superior Crane Corp	18,095.00	18,095.00	100%	100%	18,095.00	0.00	904.75		
499	43	2113	350	Non-Clog	Centrifugal Pumping Equipment	M	Zimmer and Francesson, Inc.	60,790.00	60,790.00	100%	100%	60,790.00	0.00	3,039.50		
500	43	2113	350	Non-Clog	Centrifugal Pumping Equipment	L	Tobin Brothers	8,000.00	8,000.00	100%	100%	8,000.00	0.00	400.00		
501	360	Secondary		Treatment	Chemical Storage Building									0.00		
502	03	0000	360	Rebar		M/L	Ambassador Steel Fabrications	7,030.00	7,030.00	100%	100%	7,030.00	0.00	351.50		
503	03	0000	360	Concrete		M	Central Iowa Ready Mix	7,833.03	7,833.03	100%	100%	7,833.03	0.00	391.65		
504	03	0000	360	Walls		L	Williams Brothers Construction	28,439.50	28,439.50	100%	100%	28,439.50	0.00	1,421.98		
505	03	0000	360	Grade	Beams	L	Williams Brothers Construction	19,455.00	19,455.00	100%	100%	19,455.00	0.00	972.75		
506	03	0000	360	SOG		L	Williams Brothers Construction	15,719.50	15,719.50	100%	100%	15,719.50	0.00	782.98		
507	03	0000	360	Housekeeping	Pads	L	Williams Brothers Construction	5,142.50	5,142.50	100%	100%	5,142.50	0.00	257.13		
508	04	2000	360	Masonry		M	Signature Masonry of Des Moines	13,000.00	13,000.00	100%	100%	13,000.00	0.00	650.00		
509	04	2000	360	Masonry		L	Signature Masonry of Des Moines	13,000.00	13,000.00	100%	100%	13,000.00	0.00	650.00		
510	05	5000	360	Metal	Fabrications	M	Breuer Metal Craftmen, Inc	2,924.06	2,924.06	100%	100%	2,924.06	0.00	146.20		
511	05	5000	360	Metal	Fabrications	L	Williams Brothers Construction	1,448.00	1,448.00	100%	100%	1,448.00	0.00	72.40		
512	06	8006	360	Fiberglass	Reinforced Plastic Fab	M	Vesco Inc.	26,000.00	26,000.00	100%	100%	26,000.00	0.00	1,300.00		
513	06	8006	360	Fiberglass	Reinforced Plastic Fab	L	Williams Brothers Construction	8,750.00	8,750.00	100%	100%	8,750.00	0.00	437.50		
514	07	2500	360	Weather	Barrier	M	Williams Brothers Construction	922.00	922.00	100%	100%	922.00	0.00	46.10		
515	07	2500	360	Weather	Barrier	L	Williams Brothers Construction	1,006.00	1,006.00	100%	100%	1,006.00	0.00	50.30		
516	08	1116	360	Aluminum	Doors and Frames	M	East MoLine Glass	7,912.00	7,912.00	100%	100%	7,912.00	0.00	395.60		
517	08	1116	360	Aluminum	Doors and Frames	L	East MoLine Glass	2,292.00	2,292.00	100%	100%	2,292.00	0.00	114.60		
518	08	8113	360	Floor	Hatches	M	Halliday Products	651.00	651.00	100%	100%	651.00	0.00	32.55		
519	08	8113	360	Floor	Hatches	L	Williams Brothers Construction	400.00	400.00	100%	100%	400.00	0.00	20.00		
520	08	8000	360	Glazing		M	East MoLine Glass	335.00	335.00	100%	100%	335.00	0.00	16.75		
521	08	8000	360	Glazing		L	East MoLine Glass	250.00	250.00	100%	100%	250.00	0.00	12.50		
522	09	9000	360	Paints	and Coatings	M/L	RP Coatings	14,000.00	14,000.00	100%	100%	14,000.00	0.00	700.00		
523	15	3419	360	Metal	Building System	M	Nucor Building Systems	31,090.00	31,090.00	100%	100%	31,090.00	0.00	1,554.50		
524	22	0500	360	Basic	Mechanical Requirements	M	MJ O'Connor Mechanical	1,375.00	1,375.00	100%	100%	1,375.00	0.00	68.75		
525	22	0500	360	Basic	Mechanical Requirements	L	MJ O'Connor Mechanical	2,060.00	2,060.00	100%	100%	2,060.00	0.00	103.00		
526	22	0529	360	Flanger	and Supports	M	MJ O'Connor Mechanical	1,065.00	1,011.75	53.25	100%	1,065.00	0.00	53.25		

CONTINUATION SHEET										Application No. 40	PER TO: January 31, 2025	ENGINEER'S PROJECT NO.:	January 31, 2025	REMAINING	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Spec	Sec.	Subcontractor	Quantity	Unit	Description	Scheduled	Work Completed	Materials Stored	Total Stored	% Complete	Balances to Finish	Retainage			
3	4	5	6	7	8	9	10	11	12	13	14	15			
579	07	5400	380	L	Metal Stairs	9,768.00	9,768.00		9,768.00	100%	0.00	488.40			
580	09	9000	380	M/L	Paints and Coatings	56,000.00	56,000.00		56,000.00	100%	0.00	2,800.00			
581	21	0000	380	M	Underslab Influent & RAS	7,600.00	7,600.00		7,600.00	100%	0.00	380.00			
582	22	0000	380	L	Underslab Influent & RAS	22,800.00	22,800.00		22,800.00	100%	0.00	1,140.00			
583	22	0000	380	M	Effluent & Scum	18,000.00	18,000.00		18,000.00	100%	0.00	900.00			
584	22	0000	380	L	Effluent & Scum	8,500.00	8,500.00		8,500.00	100%	0.00	425.00			
585	22	0000	380	M	Floor PRV's	48,000.00	48,000.00		48,000.00	100%	0.00	2,400.00			
586	22	0000	380	L	Floor PRV's	16,500.00	16,500.00		16,500.00	100%	0.00	825.00			
587	22	0000	380	M	Clarifier Splitter Box	43,900.00	43,900.00		43,900.00	100%	0.00	2,195.00			
588	22	0000	380	L	Clarifier Splitter Box	12,000.00	12,000.00		12,000.00	100%	0.00	600.00			
589	26	0000	380	M	Secondary Clarifiers Area	43,475.00	43,475.00		43,475.00	100%	0.00	2,173.75			
590	26	0000	380	L	Secondary Clarifiers Area	90,850.00	90,850.00		90,850.00	100%	0.00	4,542.50			
591	31	1000	380	M	Excavation	42,000.00	42,000.00		42,000.00	100%	0.00	2,100.00			
592	31	1000	380	L	Excavation	120,000.00	120,000.00		120,000.00	100%	0.00	5,000.00			
593	31	1000	380	M	Excavation - Secondary Flow Splitter	1,000.00	1,000.00		1,000.00	100%	0.00	50.00			
594	31	1000	380	L	Excavation - Secondary Flow Splitter	9,000.00	9,000.00		9,000.00	100%	0.00	450.00			
595	46	4323	380	M	Secondary Clarifier Mechanism	377,359.00	377,359.00		377,359.00	100%	0.00	18,867.95			
596	46	4323	380	L	Secondary Clarifier Mechanism	113,600.00	113,600.00		113,600.00	100%	0.00	5,680.00			
597	390	Return Pump Station													
598	03	0000	390	M/L	Rebar	19,840.00	19,840.00		19,840.00	100%	0.00	992.00			
599	03	0000	390	M	Concrete	17,171.76	17,171.76		17,171.76	100%	0.00	858.59			
600	03	0000	390	L	Walls	80,761.50	80,761.50		80,761.50	100%	0.01	4,038.07			
601	03	0000	390	L	Basin Slab	10,058.50	10,058.50		10,058.50	100%	0.00	502.93			
602	03	0000	390	L	Suspended Slab	17,063.00	17,063.00		17,063.00	100%	0.00	853.15			
603	03	0000	390	L	Housekeeping Pads	879.50	879.50		879.50	100%	0.00	43.98			
604	03	0000	390	L	Grouting	3,594.50	3,594.50		3,594.50	100%	0.00	179.73			
605	05	5000	390	M	Metal Fabrications	5,302.54	5,302.54		5,302.54	100%	0.00	265.13			
606	05	5000	390	L	Metal Fabrications	3,298.00	3,298.00		3,298.00	100%	0.00	164.90			
607	07	1353	390	M/L	Elastomeric Deck Coverings	6,451.29	6,451.29		6,451.29	100%	0.00	322.56			
608	07	2119	390	M/L	Foamed in Place Insulation	9,982.00	9,982.00		9,982.00	100%	0.00	499.10			
609	07	1713	390	M	Bentonite Panel Waterproofing	4,684.00	4,684.00		4,684.00	100%	0.00	234.20			
610	07	1713	390	L	Bentonite Panel Waterproofing	4,122.00	4,122.00		4,122.00	100%	0.00	206.10			
611	08	3113	390	M	Floor Hatches	537.00	537.00		537.00	100%	0.00	26.85			
612	08	3113	390	L	Floor Hatches	400.00	400.00		400.00	100%	0.00	20.00			
613	08	3113	390	M	Access Tube	8,450.00	8,450.00		8,450.00	100%	0.00	422.50			
614	08	8113	390	L	Access Tube	6,500.00	6,500.00		6,500.00	100%	0.00	325.00			
615	09	9000	390	M/L	Paints and Coatings	6,600.00	6,600.00		6,600.00	100%	0.00	350.00			
616	22	0000	390	M	Return Pump Piping	24,800.00	24,800.00		24,800.00	100%	0.00	1,240.00			
617	22	0000	390	L	Return Pump Piping	19,300.00	19,300.00		19,300.00	100%	0.00	965.00			
618	22	0500	390	M	Basic Mechanical Requirements	1,375.00	1,375.00		1,375.00	100%	0.00	68.75			
619	22	0500	390	L	Basic Mechanical Requirements	2,660.00	2,660.00		2,660.00	100%	0.00	133.00			
620	22	0529	390	M	Hanger and Supports	1,050.00	1,050.00		1,050.00	100%	0.00	52.50			
621	22	0529	390	L	Hanger and Supports	1,200.00	1,200.00		1,200.00	100%	0.00	60.00			
622	22	0553	390	M	ID for Plumbing Pipe/Equipment	525.00	525.00		525.00	0%	0.00	0.00			
623	22	0553	390	L	ID for Plumbing Pipe/Equipment	560.00	560.00		560.00	0%	0.00	0.00			
624	22	0719	390	M	Plumbing Piping Insulation	1,100.00	1,100.00		1,100.00	100%	0.00	55.00			
625	22	0719	390	L	Plumbing Piping Insulation	785.00	785.00		785.00	100%	0.00	39.25			
626	22	3000	390	M	Plumbing Equipment	3,175.00	3,175.00		3,175.00	100%	0.00	158.75			
627	22	3000	390	L	Plumbing Equipment	490.00	490.00		490.00	100%	0.00	24.50			
628	23	0593	390	M	Sequence of Operation for HVAC	485.00	485.00		485.00	0%	0.00	0.00			
629	23	0593	390	L	Sequence of Operation for HVAC	485.00	485.00		485.00	0%	0.00	0.00			
630	23	0993	390	M	Sequence of Operation for HVAC	420.00	420.00		420.00	100%	0.00	21.00			
631	23	0993	390	L	Sequence of Operation for HVAC	420.00	420.00		420.00	100%	0.00	0.00			

CONTINUATION SHEET										Application No. 40	PER TO: January 31, 2025	ENGINEER'S PROJECT NO.:	REMAINING	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Spec	Item	Unit	Quantity	Unit Price	Subcontractor	SCHEDULED	PREV. APP.	WORK COMPLETED	THIS PERIOD	WARRANTY	TOTAL COMPLETION	Completion	BALANCE TO FINISH	PERCENTAGE
NO.	NO.									STANDARD		%		
631	23	3100	390	732.04	M	2,930.00		2,197.96			2,930.00	100%	0.00	146.50
					MI O'Connor Mechanical									
632	23	3100	390	3,180.00	L	3,180.00					3,180.00	100%	0.00	159.00
					MI O'Connor Mechanical									
633	23	3300	390	195.00	M	195.00					195.00	100%	0.00	9.75
					MI O'Connor Mechanical									
634	23	3300	390	170.00	L	170.00					170.00	100%	0.00	8.50
					MI O'Connor Mechanical									
635	23	3423	390	4,095.00	M	4,095.00					4,095.00	100%	0.00	204.75
					MI O'Connor Mechanical									
636	23	3623	390	685.00	L	685.00					685.00	100%	0.00	34.25
					MI O'Connor Mechanical									
637	23	8101	390	12,412.00	M	17,060.00				4,648.00	17,060.00	100%	0.00	855.00
					MI O'Connor Mechanical									
638	23	8101	390	755.00	L	755.00					755.00	100%	0.00	37.75
					MI O'Connor Mechanical									
639	22	0523	390	1,621.08	M	1,621.08					1,621.08	100%	0.00	81.05
					Mellen & Associates									
640	26	0000	390	12,550.00	M	12,550.00					12,550.00	100%	0.00	627.50
					CEC Electric									
641	26	0000	390	28,825.00	L	28,825.00					28,825.00	100%	0.00	1,441.25
					CEC Electric									
642	26	0000	390	2,500.00	M	2,500.00					2,500.00	100%	0.00	125.00
					CEC Electric									
643	26	0000	390	460.00	L	460.00					460.00	100%	0.00	23.00
					CEC Electric									
644	26	0000	390	5,560.00	L	5,560.00					5,560.00	100%	0.00	278.00
					CEC Electric									
645	31	1000	390	2,000.00	M	2,000.00					2,000.00	100%	0.00	100.00
					Con-Struct, Inc.									
646	31	1000	390	13,000.00	L	13,000.00					13,000.00	100%	0.00	650.00
					Con-Struct, Inc.									
647	43	2139	390	27,240.00	M	27,240.00				27,240.00	27,240.00	100%	0.00	1,362.00
					Zimmer and Granscott, Inc.									
648	43	2139	390	5,400.00	L	5,400.00					5,400.00	100%	0.00	270.00
					Tobin Brothers									
649	420	UV Disinfection	Bids								0.00	0.00	0.00	0.00
650	03	0000	420	34,445.00	M/L	34,445.00					34,445.00	100%	0.00	1,722.25
					Ambassador Steel Fabrications									
651	03	0000	420	30,384.88	M	30,384.88					30,384.88	100%	0.00	1,519.24
					Central Iowa Ready Mix									
652	03	0000	420	3,657.50	L	3,657.50					3,657.50	100%	0.00	182.88
					Williams Brothers Construction									
653	03	0000	420	116,538.00	L	116,538.00					116,538.00	100%	0.00	5,827.90
					Williams Brothers Construction									
654	03	0000	420	22,820.00	L	22,820.00					22,820.00	100%	0.00	1,141.00
					Williams Brothers Construction									
655	03	0000	420	19,495.00	L	19,495.00					19,495.00	100%	0.00	974.95
					Williams Brothers Construction									
656	03	0000	420	9,636.00	L	9,636.00					9,636.00	100%	0.00	481.80
					Williams Brothers Construction									
657	03	0000	420	15,915.50	L	15,915.50					15,915.50	100%	0.00	795.78
					Williams Brothers Construction									
658	03	4100	420	19,215.00	M	19,215.00					19,215.00	100%	0.00	960.75
					Mid-States Concrete Industries									
659	03	4100	420	8,000.00	L	8,000.00					8,000.00	100%	0.00	400.00
					Williams Brothers Construction									
660	04	2000	420	62,000.00	M	62,000.00					62,000.00	100%	0.00	3,100.00
					Signature Masonry of Des Moines									
661	04	2000	420	80,000.00	L	80,000.00					80,000.00	100%	0.00	4,000.00
					Signature Masonry of Des Moines									
662	05	5000	420	50,510.11	M	50,510.11					50,510.11	100%	0.00	2,525.51
					Breuer Metal Craftsmen, Inc									
663	03	5000	420	23,083.00	L	23,083.00					23,083.00	100%	0.00	1,154.15
					Williams Brothers Construction									
664	06	6000	420	4,042.50	M	4,042.50					4,042.50	100%	0.00	202.13
					Zimmer and Franceson									
665	06	6000	420	9,000.00	L	9,000.00					9,000.00	100%	0.00	450.00
					Williams Brothers Construction									
666	07	5400	420	11,400.00	M	11,400.00					11,400.00	100%	0.00	570.00
					Central States Roofing									
667	07	5400	420	12,300.00	L	12,300.00					12,300.00	100%	0.00	615.00
					Central States Roofing									
668	07	5200	420	1,600.00	M	1,600.00					1,600.00	100%	0.00	80.00
					Central States Roofing									
669	07	6200	420	4,100.00	L	4,100.00					4,100.00	100%	0.00	205.00
					Central States Roofing									
670	07	2500	420	3,513.00	M	3,513.00					3,513.00	100%	0.00	175.65
					Williams Brothers Construction									
671	07	2500	420	2,122.00	L	2,122.00					2,122.00	100%	0.00	106.10
					Williams Brothers Construction									
672	08	1116	420	1,126.00	M	1,126.00					1,126.00	100%	0.00	56.30
					East Moline Glass									
673	08	1116	420	4,440.00	L	4,440.00					4,440.00	100%	0.00	222.00
					East Moline Glass									
674	08	8000	420	285.00	M	285.00					285.00	100%	0.00	14.25
					East Moline Glass									
675	08	8000	420	220.00	L	220.00					220.00	100%	0.00	11.00
					East Moline Glass									
676	09	9000	420	16,000.00	M/L	16,000.00					16,000.00	100%	0.00	800.00
					RP Coatings									
677	22	10000	420	18,200.00	M	18,200.00					18,200.00	100%	0.00	910.00
					Tobin Brothers									
678	22	10000	420	4,500.00	L	4,500.00					4,500.00	100%	0.00	225.00
					Tobin Brothers									
679	22	10000	420	4,600.00	M	4,600.00					4,600.00	100%	0.00	230.00
					Tobin Brothers									
680	22	10000	420	6,600.00	L	6,600.00					6,600.00	100%	0.00	330.00
					Tobin Brothers									
681	22	10000	420	51,600.00	M	51,600.00					51,600.00	100%	0.00	2,580.00
					Tobin Brothers									
682	22	10000	420	38,000.00	L	38,000.00					38,000.00	100%	0.00	

CONTINUATION SHEET										PER TO: January 31, 2025			
Application No. 40										ENGINEERS PROJECT NO.:			
APPL. DATE: January 31, 2025										TOTAL COMPLET. % SCORED			
SCHEDULED										MATERIALS SCORED			
SUBCONTRACTOR										BALANCE TO PAY			
SCHEDULED										RETAINAGE			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Spec	Sec.	Unit	Notes	Subcontractor	Scheduled	Work Completed	This Period	Materials Scored	Total Completed % Scored	Balance To Pay	Retainage	Spec	Sec.
735	03	0000	520	Concrete	202,136.19	302,136.19			100%	0.00	10,106.31		
736	03	0000	520	Walls	578,743.50	578,743.50			100%	0.00	28,937.18		
737	03	0000	520	Base Slab	140,796.50	140,796.50			100%	0.00	7,039.83		
738	05	5000	520	Metal Fabrications	2,604.78	2,604.78			100%	0.00	130.24		
739	05	5000	520	Metal Fabrications	1,648.00	1,648.00			100%	0.00	82.40		
740	05	9000	520	Paints and Coatings	5,800.00	5,800.00			100%	0.00	290.00		
741	22	0000	520	Pressure Relief Valves	68,000.00	68,000.00			100%	0.00	3,400.00		
742	22	0000	520	Pressure Relief Valves	13,000.00	13,000.00			100%	0.00	650.00		
743	22	0000	520	WAS & DSL	6,000.00	6,000.00			100%	0.00	300.00		
744	22	0000	520	WAS & DSL	3,300.00	3,300.00			100%	0.00	165.00		
745	22	0000	520	Under-slab & Mid Valves	3,300.00	3,300.00			100%	0.00	175.00		
746	22	0000	520	Under-slab & Mud Valves	23,600.00	23,600.00			100%	0.00	1,130.00		
747	22	0000	520	MBF Blower Piping	19,000.00	19,000.00			100%	0.00	950.00		
748	22	0000	520	MBF Blower Piping	21,500.00	20,235.00			95%	1,065.00	1,011.75		
749	22	0000	520	Aeration Blower Piping	39,900.00	39,900.00			100%	0.00	1,995.00		
750	22	0000	520	Aeration Blower Piping	54,600.00	54,600.00			100%	0.00	2,730.00		
751	22	0523	520	Process Valves	33,230.64	33,230.64			100%	0.00	1,661.53		
752	26	0000	520	Aerobic Digesters Area	132,325.00	125,708.75			95%	6,616.25	6,285.44		
753	26	0000	520	Aerobic Digesters Area	77,900.00	74,005.00			95%	3,895.00	3,700.25		
754	26	0000	520	Lighting Protection	6,345.00	6,345.00			100%	0.00	317.25		
755	31	1000	520	Excavation	20,000.00	20,000.00			100%	0.00	1,000.00		
756	31	1000	520	Excavation	120,000.00	120,000.00			100%	0.00	6,000.00		
757	46	7211	520	SIL-TAD System	1,800,327.00	1,460,901.45			97%	38,425.55	78,045.07		
758	46	7211	520	SIL-TAD System	133,000.00	133,000.00			100%	0.00	6,650.00		
759	560	5000	550	Soil Solid Processing Blag									
760	03	0000	550	Rebar	57,045.00	57,045.00			100%	0.00	2,852.25		
761	03	0000	550	Concrete	33,060.48	33,060.48			100%	0.00	1,653.02		
762	03	0000	550	Walls	100,172.50	100,172.50			100%	0.00	5,008.63		
763	03	0000	550	Base Slab	26,594.00	26,594.00			100%	0.00	1,329.70		
764	03	0000	550	SOG	5,625.00	5,625.00			100%	0.00	281.25		
765	03	0000	550	Suspended Slab	50,625.50	50,625.50			100%	0.00	2,531.28		
766	03	0000	550	Housekeeping pads	5,886.00	5,886.00			100%	0.00	294.30		
767	03	0000	550	Columns	1,766.00	1,766.00			100%	0.00	89.30		
768	03	4100	550	Structural Precast Concrete	12,686.00	12,686.00			100%	0.00	634.30		
769	03	4100	550	Structural Precast Concrete	8,000.00	8,000.00			100%	0.00	400.00		
770	04	2000	550	Masonry	52,000.00	52,000.00			100%	0.00	2,600.00		
771	04	2000	550	Masonry	58,000.00	58,000.00			100%	0.00	2,900.00		
772	05	5000	550	Metal Fabrications	9,235.21	9,235.21			100%	0.00	461.76		
773	05	5000	550	Metal Fabrications	3,500.00	3,500.00			100%	0.00	175.00		
774	05	5100	550	Metal Stairs	12,556.42	12,556.42			100%	0.00	617.82		
775	07	5100	550	Metal Stairs	9,768.00	9,768.00			100%	0.00	488.40		
776	07	5400	550	Thermoplastic Membrane Roofing	7,500.00	7,500.00			100%	0.00	375.00		
777	07	5400	550	Thermoplastic Membrane Roofing	8,100.00	8,100.00			100%	0.00	405.00		
778	07	6200	550	Sheet Metal Flashing and Trim	1,100.00	1,100.00			100%	0.00	55.00		
779	07	6200	550	Sheet Metal Flashing and Trim	2,700.00	2,700.00			100%	0.00	135.00		
780	07	1713	550	Bentonite Panel/Waterproofing	7,064.00	7,064.00			100%	0.00	353.20		
781	07	1713	550	Bentonite Panel/Waterproofing	6,091.00	6,091.00			100%	0.00	304.55		
782	07	2500	550	Weather Barrier	2,559.00	2,559.00			100%	0.00	127.95		
783	07	2500	550	Weather Barrier	1,700.00	1,700.00			100%	0.00	85.00		
784	08	1116	550	Aluminum Doors and Frames	16,348.00	16,348.00			100%	0.00	817.40		
785	08	1116	550	Aluminum Doors and Frames	6,834.00	6,834.00			100%	0.00	341.70		
786	08	8000	550	Glazing	433.00	433.00			100%	0.00	21.65		

CONTINUATION SHEET										Application No.	PER. TO:	January 31, 2025	ENGINEERS PROJECT NO.:	January 31, 2025	REVENUE	
Nevada WWTF										40	January 31, 2025	January 31, 2025	0.00	0.00	0.00	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Spec	Sec.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.	NO.
891	22	1005	570	Plumbing Piping	L	MJ O'Connor Mechanical	SCHEDULED	2,555.00	2,555.00	PREV. APPL.	2,555.00	100%	2,555.00	100%	0.00	127.75
892	22	1006	570	Plumbing Piping Specialties	M	MJ O'Connor Mechanical	SCHEDULED	6,930.00	6,930.00	PREV. APPL.	6,930.00	100%	6,930.00	100%	0.00	346.50
893	22	1006	570	Plumbing Piping Specialties	L	MJ O'Connor Mechanical	SCHEDULED	3,060.00	3,060.00	PREV. APPL.	3,060.00	100%	3,060.00	100%	0.00	153.00
894	22	3000	570	Plumbing Equipment	M	MJ O'Connor Mechanical	SCHEDULED	3,180.00	3,180.00	PREV. APPL.	3,180.00	100%	3,180.00	100%	0.00	159.00
895	22	3000	570	Plumbing Equipment	L	MJ O'Connor Mechanical	SCHEDULED	960.00	960.00	PREV. APPL.	960.00	100%	960.00	100%	0.00	48.00
896	23	0593	570	TAB for HVAC	L	MJ O'Connor Mechanical	SCHEDULED	1,310.00	1,310.00	PREV. APPL.	1,310.00	0%	0.00	0%	1,310.00	0.00
897	23	0993	570	Sequence of Operation for HVAC	M	MJ O'Connor Mechanical	SCHEDULED	975.00	975.00	PREV. APPL.	975.00	100%	975.00	100%	0.00	48.75
898	23	0993	570	Sequence of Operation for HVAC	L	MJ O'Connor Mechanical	SCHEDULED	840.00	840.00	PREV. APPL.	840.00	100%	840.00	100%	0.00	42.00
899	23	3100	570	HVAC Ducts and Castings	M	MJ O'Connor Mechanical	SCHEDULED	2,935.00	2,935.00	PREV. APPL.	2,935.00	100%	2,935.00	100%	0.00	146.75
900	23	3100	570	HVAC Ducts and Castings	L	MJ O'Connor Mechanical	SCHEDULED	840.00	840.00	PREV. APPL.	840.00	100%	840.00	100%	0.00	42.00
901	23	3300	570	Air Duct Accessories	M	MJ O'Connor Mechanical	SCHEDULED	195.00	195.00	PREV. APPL.	195.00	100%	195.00	100%	0.00	9.75
902	23	3300	570	Air Duct Accessories	L	MJ O'Connor Mechanical	SCHEDULED	170.00	170.00	PREV. APPL.	170.00	100%	170.00	100%	0.00	8.50
903	23	3423	570	HVAC Power Ventilators	M	MJ O'Connor Mechanical	SCHEDULED	8,190.00	7,780.50	PREV. APPL.	7,780.50	100%	8,190.00	100%	0.00	409.50
904	23	3423	570	HVAC Power Ventilators	L	MJ O'Connor Mechanical	SCHEDULED	1,370.00	1,370.00	PREV. APPL.	1,370.00	100%	1,370.00	100%	0.00	68.50
905	23	3700	570	Air Outlets and Inlets	M	MJ O'Connor Mechanical	SCHEDULED	1,170.00	1,170.00	PREV. APPL.	1,170.00	100%	1,170.00	100%	0.00	58.50
906	23	3700	570	Air Outlets and Inlets	L	MJ O'Connor Mechanical	SCHEDULED	300.00	300.00	PREV. APPL.	300.00	100%	300.00	100%	0.00	15.00
907	23	8101	570	Terminal Heat Transfer Units	M	MJ O'Connor Mechanical	SCHEDULED	22,750.00	22,750.00	PREV. APPL.	22,750.00	100%	22,750.00	100%	0.00	1,137.50
908	23	8101	570	Terminal Heat Transfer Units	L	MJ O'Connor Mechanical	SCHEDULED	1,010.00	1,010.00	PREV. APPL.	1,010.00	100%	1,010.00	100%	0.00	50.50
909	22	0523	570	Process Valves	M	Mellen & Associates	SCHEDULED	48,459.08	48,459.08	PREV. APPL.	48,459.08	100%	48,459.08	100%	0.00	2,422.95
910	26	0000	570	Biosolids Pumping Building	M	CEC Electric	SCHEDULED	17,900.00	17,900.00	PREV. APPL.	17,900.00	100%	17,900.00	100%	0.00	895.00
911	26	0000	570	Biosolids Pumping Building	L	CEC Electric	SCHEDULED	31,275.00	31,275.00	PREV. APPL.	31,275.00	100%	31,275.00	100%	0.00	1,563.75
912	26	0000	570	Lighting	M	CEC Electric	SCHEDULED	7,700.00	7,700.00	PREV. APPL.	7,700.00	100%	7,700.00	100%	0.00	385.00
913	26	0000	570	Lighting	L	CEC Electric	SCHEDULED	1,250.00	1,250.00	PREV. APPL.	1,250.00	100%	1,250.00	100%	0.00	62.50
914	26	0000	570	Lighting Protection	M	CEC Electric	SCHEDULED	18,330.00	18,330.00	PREV. APPL.	18,330.00	100%	18,330.00	100%	0.00	916.50
915	31	1000	570	Excavation	M	Con-Struct, Inc.	SCHEDULED	3,000.00	3,000.00	PREV. APPL.	3,000.00	100%	3,000.00	100%	0.00	150.00
916	31	1000	570	Excavation	L	Con-Struct, Inc.	SCHEDULED	15,000.00	15,000.00	PREV. APPL.	15,000.00	100%	15,000.00	100%	0.00	750.00
917	43	2137	570	Chopper Pumps	M	Hayward Gordon	SCHEDULED	29,700.00	29,700.00	PREV. APPL.	29,700.00	100%	29,700.00	100%	0.00	1,485.00
918	43	2137	570	Chopper Pumps	L	Tobin Brothers	SCHEDULED	8,000.00	8,000.00	PREV. APPL.	8,000.00	100%	8,000.00	100%	0.00	400.00
919	500	Biosolids Storage Tanks														
920	03	0000	580	Rebar	M/L	Ambassador Steel Fabrications	SCHEDULED	106,950.00	106,950.00	PREV. APPL.	106,950.00	100%	106,950.00	100%	0.00	5,347.50
921	03	0000	580	Concrete	M	Central Iowa Ready Mix	SCHEDULED	68,957.85	68,957.85	PREV. APPL.	68,957.85	100%	68,957.85	100%	0.00	3,447.89
922	03	0000	580	Footings/Piers	L	Williams Brothers Construction	SCHEDULED	7,951.50	7,951.50	PREV. APPL.	7,951.50	100%	7,951.50	100%	0.00	397.58
923	03	0000	580	SOG	L	Williams Brothers Construction	SCHEDULED	165,919.00	165,919.00	PREV. APPL.	165,919.00	100%	165,919.00	100%	0.00	8,295.95
924	03	0000	580	Round Piers	L	Williams Brothers Construction	SCHEDULED	773.00	773.00	PREV. APPL.	773.00	100%	773.00	100%	0.00	38.65
925	09	9000	580	Paints and Coatings	M/L	RP Coatings	SCHEDULED	6,000.00	6,000.00	PREV. APPL.	6,000.00	91%	5,450.00	91%	550.00	272.50
926	22	0000	580	Underslab Sludge	M	Tobin Brothers	SCHEDULED	52,500.00	52,500.00	PREV. APPL.	52,500.00	100%	52,500.00	100%	0.00	2,625.00
927	22	0000	580	Underslab Sludge	L	Tobin Brothers	SCHEDULED	23,200.00	23,200.00	PREV. APPL.	23,200.00	100%	23,200.00	100%	0.00	1,160.00
928	22	0000	580	Sludge Mixing	M	Tobin Brothers	SCHEDULED	155,800.00	155,800.00	PREV. APPL.	155,800.00	100%	155,800.00	100%	0.00	7,790.00
929	22	0000	580	Sludge Mixing	L	Tobin Brothers	SCHEDULED	70,000.00	70,000.00	PREV. APPL.	70,000.00	100%	70,000.00	100%	0.00	3,500.00
930	22	0000	580	Overflow & Decant	M	Tobin Brothers	SCHEDULED	44,200.00	44,200.00	PREV. APPL.	44,200.00	100%	44,200.00	100%	0.00	2,210.00
931	22	0000	580	Overflow & Decant	L	Tobin Brothers	SCHEDULED	30,000.00	30,000.00	PREV. APPL.	30,000.00	100%	30,000.00	100%	0.00	1,500.00
932	22	0000	580	Pump Suction	M	Tobin Brothers	SCHEDULED	5,200.00	5,200.00	PREV. APPL.	5,200.00	100%	5,200.00	100%	0.00	260.00
933	22	0000	580	Pump Suction	L	Tobin Brothers	SCHEDULED	8,400.00	8,400.00	PREV. APPL.	8,400.00	100%	8,400.00	100%	0.00	420.00
934	22	0000	580	Sludge Loadout Station	M	Tobin Brothers	SCHEDULED	25,000.00	25,000.00	PREV. APPL.	25,000.00	100%	25,000.00	100%	0.00	1,250.00
935	22	0000	580	Sludge Loadout Station	L	Tobin Brothers	SCHEDULED	4,000.00	4,000.00	PREV. APPL.	4,000.00	100%	4,000.00	100%	0.00	200.00
936	0000	580	Insulation			Tobin Brothers	SCHEDULED	21,000.00	21,000.00	PREV. APPL.	0.00	0%	21,000.00	0%	0.00	0.00
937	22	0523	580	Process Valves	M	Mellen & Associates	SCHEDULED	10,494.00	10,494.00	PREV. APPL.	10,494.00	100%	10,494.00	100%	0.00	524.70
938	31	1000	580	Excavation	M	Con-Struct, Inc.	SCHEDULED	170,000.00	170,000.00	PREV. APPL.	170,000.00	100%	170,000.00	100%	0.00	8,500.00
939	31	1000	580	Excavation	L	Con-Struct, Inc.	SCHEDULED	150,000.00	150,000.00	PREV. APPL.	150,000.00	100%	150,000.00	100%	0.00	7,500.00
940	33	3613	580	Bolted Steel Wastewater Storage Tank	M	Great Plains Structures	SCHEDULED	626,900.00	626,900.00	PREV. APPL.	626,900.00	100%	626,900.00	100%	0.00	31,345.00
941	33	3613	580	Bolted Steel Wastewater Storage Tank	M/L	Great Plains Structures	SCHEDULED	138,500.00	138,500.00	PREV. APPL.	138,500.00	100%	138,500.00	100%	0.00	6,925.00
942	33	3613	580	Bolted Steel Wastewater Storage Tank	L	Great Plains Structures	SCHEDULED	190,600.00	190,600.00	PREV. APPL.	190,600.00	100%	190,600.00	100%	0.00	9,530.00

CONTINUATION SHEET										PER TO:	January 31, 2025	ENGINEER'S PROJECT NO.:	0.00				
										Application No. 40	January 31, 2025						
										APPL. DATE:	January 31, 2025						
1	2	3	4	5	6	7	8	9	10	11	12	13	14				
Spec	Sec.	Subcontractor	NO	Record	Scheduled	Prev. Appl.	Work Completed	Materials	Total	Retainage	Balance	Retainage	Retainage				
				WWT			Period	Ordered	Expended	%	To Finish						
943	46	4121	580	Jet Mixing Equipment	M	208,880.00	208,880.00		208,880.00	100%	0.00	10,444.00					
944	46	4121	580	Jet Mixing Equipment	L	3,500.00	3,500.00		3,500.00	100%	0.00	175.00					
945																	
946																	
947							0.00										
948																	
Original Contract tot										35,850,000.00	35,007,105.99	35,028.80	391,757.62	35,433,892.41	99%	416,107.60	1,771,694.62

Application No. 40

STATE OF ILLINOIS }
 } ss.
PEORIA COUNTY }

January 31, 2025

TO ALL WHOM IT MAY CONCERN:

WHEREAS, we the undersigned, WILLIAMS BROTHERS CONSTRUCTION INC. have been employed by
City of Nevada to furnish labor and/or material for the building known as:

Nevada Wastewater Treatment Facilities

Situated on Lot:
62512 270th Street
Nevada, IA 50201

in the city of Nevada, County of Story and State of Iowa.

NOW, THEREFORE, KNOW YE That the undersigned, for and in consideration of One Hundred Seventy Five
Thousand One Hundred Forty Three and 47/100 \$175,143.47 Dollars,

and other good and valuable considerations, the receipt whereof is hereby acknowledged, do we hereby
waive and release any and all lien or claim or right of lien on said above described building and premises
under the Statutes of the State of Iowa relating to Mechanic's Liens, on account of labor or materials, or
both, furnished by the undersigned to or on account of the said City of Nevada
for said building or premises up to and including the day of January 31, 2025

GIVEN under our hands and sealed this day and year first above written.

WILLIAMS BROTHERS CONSTRUCTION INC. (SEAL)

Subscribed and sworn to before me this January 31, 2025

Notary Public : 

By:  (SEAL)
Jacqueline Smith, Treasurer

