

Item # 8
Date: 7/13/26



▷ 5525 Merle Hay Road | Suite 200 | Johnston, IA 50131
Main 515.278.2913 + Fax 515.278.1846

▷ HRGREEN.COM

July 2, 2026

Jordan Cook
City of Nevada, City Administrator
1209 6th Street
Nevada, IA 50201

Re: Oak Park Estates Trail
Contractor's Application for Payment No. 4

Dear Jordan:

Attached is an electronic copy of Payment Application No. 4 from MidState Solution LLC. for the Oak Park Estates Trail project for work completed through 7/1/26. Items included in this application include topsoil, subbase, concrete sidewalk, and HMA shared use path.

Remaining items include installation of safety rail adjacent to retaining wall and final seeding/temporary erosion control removal.

The total request for Payment Application No. 4 is \$18,139.00 or approximately 7.9% of the total contract. We have reviewed and recommend full partial payment of Payment Application No. 4 as submitted by MidState Solution LLC and updated/corrected by HRG. Please execute the pay application and distribute copies to all parties.

Sincerely,
HR Green, Inc.

A handwritten signature in blue ink, appearing to read 'BLM', with a long horizontal flourish extending to the right.

Brandon L. Mickelson, P.E.
Project Engineer

Cc: File

Enclosures

J:\2025\2502027\Construction\Payment\Pay_Estimates\4\ltr-20260702-NevadaOakParkEstatesTrail_Pay Request 4.docx

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

TO OWNER
City of Nevada, IA
1209 6th Street
Nevada, IA 50201

PROJECT:
Oak Park Estates Trail

FROM CONTRACTOR:
MidState Solution LLC
107 Harrison Dr
Baxter, IA 50028

Engineer:
H.R. Green, Inc.
8710 Earnhart Lane SW
Cedar Rapids, IA 52404

APPLICATION NO: 4

PERIOD TO: 7/1/26

PROJECT NO: 2502027

CONTRACT DATE: 7/28/2025

DISTRIBUTION TO:
OWNER
ENGINEER
CONTRACTOR

CONTRACT FOR: Oak Park Estates Trail

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
CHANGE ORDERS APPROVED IN PREVIOUS MONTHS BY OWNER			
TOTAL		\$9,300.00	-\$150.00
APPROVED THIS MONTH			
NUMBER	DATE APPROVED		
TOTALS		\$9,300.00	-\$150.00
Net change by Change Orders		\$9,150.00	

The undersigned Contractor certifies that to the best of his knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by him for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: MidState Solution LLC

BY:  DATE: 7/2/26


CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Undersigned certifies to the Owner that the Work has progressed to the point indicated; that to the best of his knowledge, information and belief, the quality of Work is in accordance with the Contract Documents; and that the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA G703, is attached.

1. ORIGINAL CONTRACT SUM \$220,950.00
2. Net change by Change Orders \$9,150.00
3. CONTRACT SUM TO DATE..... \$230,100.00
4. TOTAL COMPLETED & STORED TO DATE \$209,490.00
(Column G on G703)
5. RETAINAGE:
a. 3% of completed work \$6,284.70
(Column D + E on G703)
b. 3% of stored material \$0.00
(Column F on G703)
6. TOTAL EARNED LESS RETAINAGE \$203,205.30
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$185,066.30
8. CURRENT PAYMENT DUE \$18,139.00
9. BALANCE TO FINISH, PLUS RETAINAGE \$26,894.70
(Line 3 less Line 6)

AMOUNT CERTIFIED \$18,139.00
(Attach explanation if amount certified differs from the amount applied for)

By:  Date: 7/2/26
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance are without prejudice to any rights of the Owner or Contractor under this Contract.

Owner: City of Nevada, IA
Oak Park Estates Trail
Contractor: MidState Solution LLC

Period Ending: 7/1/2026

NO.	CONTRACT				WORK COMPLETED							
	ITEM	UNIT	QTY	UNIT PRICE	\$ AMOUNT	PREVIOUS QTY	PREVIOUS AMOUNT	THIS PERIOD QTY	\$ AMOUNT	QTY COMPLETE TO DATE	\$ AMOUNT TO DATE	3% RETAINAGE
1	CLEARING AND GRUBBING	LS	1	\$ 2,500.00	\$ 2,500.00	1.00	\$ 2,500.00	0.00	\$ -	1.00	\$ 2,500.00	\$ 75.00
2	TOPSOIL, ON-SITE	CY	552	\$ 18.00	\$ 9,936.00	476.00	\$ 8,568.00	76.00	\$ 1,368.00	552.00	\$ 9,936.00	\$ 298.08
3	EXCAVATION, CLASS 10	CY	237	\$ 15.00	\$ 3,555.00	237.00	\$ 3,555.00	0.00	\$ -	237.00	\$ 3,555.00	\$ 106.65
4	GRANULAR STABILIZATION	SY	100	\$ 65.00	\$ 6,500.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 0.00%
5	SUBBASE, MODIFIED, 6"	SY	1435	\$ 14.00	\$ 20,090.00	1,262.00	\$ 17,688.00	173.00	\$ 2,422.00	1,435.00	\$ 20,090.00	\$ 602.70
6	VALVE BOX ADJUSTMENT (CO#3)	EA	1	\$ 100.00	\$ 100.00	1.00	\$ 100.00	0.00	\$ -	1.00	\$ 100.00	\$ 3.00
7	CURB AND GUTTER REMOVAL AND REPLACEMENT	LF	40	\$ 93.00	\$ 3,720.00	40.00	\$ 3,720.00	0.00	\$ -	40.00	\$ 3,720.00	\$ 111.60
8	SHARED USE PATH, HMA, 6"	SY	1093	\$ 48.00	\$ 52,464.00	803.00	\$ 38,544.00	290.00	\$ 13,920.00	1,093.00	\$ 52,464.00	\$ 1,573.92
9	SPECIAL SUBGRADE PREPARATION FOR SHARED	SY	1435	\$ 6.00	\$ 8,610.00	1,435.00	\$ 8,610.00	0.00	\$ -	1,435.00	\$ 8,610.00	\$ 258.30
10	SIDEWALK, PCC, 6"	SY	103	\$ 90.00	\$ 9,270.00	92.00	\$ 8,280.00	11.00	\$ 990.00	103.00	\$ 9,270.00	\$ 278.10
11	DETECTABLE WARNING	SF	87	\$ 35.00	\$ 3,045.00	79.00	\$ 2,765.00	0.00	\$ -	79.00	\$ 2,765.00	\$ 82.96
12	FULL DEPTH PATCHES, PCC, 7"	SY	40	\$ 131.00	\$ 5,240.00	40.00	\$ 5,240.00	0.00	\$ -	40.00	\$ 5,240.00	\$ 157.20
13	TEMPORARY TRAFFIC CONTROL	LS	1	\$ 5,990.00	\$ 5,990.00	1.00	\$ 5,990.00	0.00	\$ -	1.00	\$ 5,990.00	\$ 179.70
14	CONVENTIONAL SEEDING, SEEDING, FERTILIZING	AC	0.5	\$ 4,300.00	\$ 2,150.00	0.25	\$ 1,075.00	0.00	\$ -	0.25	\$ 1,075.00	\$ 32.25
15	WATTLES, 12" INSTALLATION	LF	2300	\$ 2.25	\$ 5,175.00	2,300.00	\$ 5,175.00	0.00	\$ -	2,300.00	\$ 5,175.00	\$ 155.25
16	WATTLES, 12", REMOVAL	LF	2300	\$ 0.25	\$ 575.00	0.00	\$ -	0.00	\$ -	0.00	\$ -	\$ 0.00%
17	SEGMENTAL BLOCK RETAINING WALL, ROSETTA C	SF	605	\$ 74.00	\$ 44,770.00	605.00	\$ 44,770.00	0.00	\$ -	605.00	\$ 44,770.00	\$ 1,343.10
18	SAFETY RAIL, POWDER COATED BLACK	LF	105	\$ 232.00	\$ 24,360.00	52.50	\$ 12,180.00	0.00	\$ -	52.50	\$ 12,180.00	\$ 385.40
19	CONSTRUCTION SURVEY	LS	1	\$ 5,250.00	\$ 5,250.00	1.00	\$ 5,250.00	0.00	\$ -	1.00	\$ 5,250.00	\$ 157.50
20	MOBILIZATION	LS	1	\$ 7,500.00	\$ 7,500.00	1.00	\$ 7,500.00	0.00	\$ -	1.00	\$ 7,500.00	\$ 225.00
21	CO#1 Additional Excavation and Embankment	LS	1	\$ 5,800.00	\$ 5,800.00	1.00	\$ 5,800.00	0.00	\$ -	1.00	\$ 5,800.00	\$ 174.00
22	CO#2 Remobilization and Traffic Control - Utility Conflict	LS	1	\$ 3,500.00	\$ 3,500.00	1.00	\$ 3,500.00	0.00	\$ -	1.00	\$ 3,500.00	\$ 105.00
TOTAL					\$ 230,100.00		\$ 190,790.00	0.00	\$ -	0.00	\$ 209,490.00	\$ 6,284.70
												#DIV/0!