

Item # 10  
 Date: 9/18/25

## CHANGE ORDER

Distribution:

Owner	<u>X</u>
Contractor	<u>X</u>
HRG	<u>X</u>
Field	<u>      </u>
Other	<u>      </u>

<b>PROJECT:</b> West Indian Creek (Project A) Nevada, Iowa	<b>Change Order No.</b>	Change Order 2
	<b>Date</b>	August 27, 2025
<b>To Contractor:</b> RW Excavating Solutions, LC 13293 S 88 <sup>th</sup> Ave W Prairie City, IA 50228	<b>Project No.</b>	HRG 191900
	<b>Original Contract Date</b>	4/14/2025
<b>The contract is changed as follows:</b> Substantial Completion Date of September 30, 2025 This Change is in order to account for the unusually wet season that delayed construction approximately 5 weeks from July 12, 2025 to August 18, 2025		
Original Contract Sum		\$ 666,012.00
Net change by previously authorized Change Orders		\$ 31,431.00
The Contract Sum prior to this Change Order was		\$ 697,443
The Contract Sum will be increased by this Change Order in the amount of		\$ 0
The new Contract Sum including this Change order will be		\$ 697,443
The Contract Time will be increased by		31 Days
The date of Substantial Completion as of the date of this Change Order therefore is		September 30, 2025

NOT VALID UNTIL SIGNED BY CONTRACTOR AND OWNER		
Engineer HR Green, Inc.	Contractor RW Excavating Solutions, LC	Owner City of Nevada, IA
By <i>Kate Barnes</i>	By <i>Leah W. D.</i>	By
Date: 8/27/2025	Date: <u>8-27-2025</u>	Date: